

7.8

**CONTRACT NO. SC2500/2024: PROPOSED AMENDMENT OF CONTRACT:
CONSTRUCTION OF STADIUM PHASE 1: HAWSTON SPORT FACILITY**Dennis Hendriks
19 June 2025

Principal Engineer

(028) 313 5059

1. Executive Summary

The purpose of this report is to provide the necessary information and motivation on the proposed amendment of Contract SC2500/2024: Construction of Stadium Phase 1; Hawston Sport Facility, ending 30 June 2025, in terms of the enabling provisions of Section 116(3) of the Local Government: Municipal Finance Management Act, Act No. 56 of 2003 (MFMA), to enable Council to make an informed decision whether to consent to the amendment of the contract.

2. Service Delivery and Budget Implementation Plan - IGNITE

Infrastructure Services
Project Management Unit

3. Compliance with Strategic Priority/ies

Provision of democratic, accountable and ethical governance
Provision and maintenance of municipal services
Creation and maintenance of a safe and healthy environment

4. Delegated Authority

None

5. Legal Requirements

Local Government: Municipal Finance Management Act, 2003(Act 56 of 2003)
Overstrand Municipality Supply Chain Management Policy, as amended
Overstrand Municipality Contract Management Policy, as amended
MFMA Circular No. 73 issued by National Treasury

6. Background/Discussion/Evaluation/Conclusion**6.1 Background**

The objective of this report is to furnish the essential information and rationale behind the proposed amendment of Contract SC2500/2024: Construction of Stadium Phase 1 at the Hawston Sports Facility, which is set to conclude on 30 June 2025. This is in accordance with the enabling provisions outlined in Section 116(3) of the Local Government: Municipal Finance Management Act, Act No. 56 of 2003 (MFMA).

Section 116(3) of the MFMA provides as follows:

*“(a) the reasons for the proposed amendment have been tabled in the council of the municipality or, in the case of a municipal entity, in the council of its parent municipality; and
(b) the local community-
(i) has been given reasonable notice of the intention to amend the contract or agreement; and
(ii) has been invited to submit representations to the municipality or municipal entity.”*

The municipality has compiled a masterplan for upgrading the Hawston Sport grounds. The construction of a 1,000-seater stadium pavilion is part of the overall masterplan. Due to the project's scale, it has been decided to split the implementation into four construction phases. The MIG funding applications have been submitted accordingly. The MIG funding approval for Phase 1 was received on 09/10/2023 and for Phase 2 on 07/03/2025. Phase 1 involves the construction of the first half of the stadium, including the concrete frame, precast seating (500 seats), and masonry walls. Phase 2 encompasses the construction of the second half of the stadium with fixtures, focusing on the continuation of the concrete frame, precast seating (500 seats), and masonry walls.

6.2 Discussion

The notice of intent to amend Contract SC2500/2024 for the Construction of Stadium Phase 1 at the Hawston Sports Facility, in accordance with Section 116(3) of the MFMA, was published on May 14, 2025, and closed on June 6, 2025. This notice invited the public to submit representations to the Municipality. However, no comments were received by the specified closing date.

For the Council to make an informed decision on the above matter, the Council's attention is drawn to Circular No. 73 issued by the National Treasury in May 2013, which should be read together with Section 116 (3) of the MFMA. In terms of the said circular, the following power/duty was conferred to the Council, which is cited as follows:

“Considering the reasons for the proposed amendment of a contract or agreement and any representations that may have been received regarding the proposed amendment of a contract or an agreement procured through the supply chain management policy of the municipality and deciding whether to consent to the amendment of the contract or the agreement”.

The Scope of the Project

The Hawston Stadium project is a technically challenging development. It encompasses the construction of a 1,000-seater stadium with complex cast-in-situ concrete work and the integration of precast concrete elements. The project includes public amenities such as bathrooms, change rooms, vendor kiosks, administration rooms, storerooms, a first aid room, and necessary access

features, including ramps and stairs. It is a uniquely complex undertaking that requires a high level of precision, safety, and technical expertise far beyond that of standard building construction. The SANS 10160-1 national building code classifies stadiums as a structure that requires higher quality and more rigorous safety protocols than ordinary buildings.

Tender no. SC 2500/2024, Construction of Stadium Phase 1, Hawston Sports Facility was awarded to AmandlaGCF Construction CC T/A Amandla Construction on 08 October 2024 for an amount of R 8 639 171.82(Excl. Vat) with a contract completion date of 30 June 2025. Phase 1 entailed the construction of the first half of the stadium, including the concrete frame, precast seats (500 seats) and masonry walls.

It is proposed to extend/amend the contract of AmandlaGCF Construction CC T/A Amandla Construction to complete Phase 2 of the Hawston Stadium project. Phase 2 involves the construction of the second half of the stadium, including fixtures, with a focus on continuing the concrete frame, precast seating (500 seats), and masonry walls.

6.3 Motivation

This project would normally be constructed in a single phase by an experienced contractor with a minimum CIDB rating of a 7CE. Due to budget constraints, the project was split into phases. By splitting the project into different phases, the value of the individual contracts is lower, which attracts contractors with potentially lower CIDB ratings and who do not have the necessary competencies. This is not ideal as the project (although split into phases) is complex and should not be performed by inexperienced contractors.

Current Contractor Performance

Amandla Construction has a CIDB rating of 9CE/6GB, indicating its capability to work on projects of this complexity. There is a substantial risk that if the Phase 2 contract is awarded through a general tender, a less competent contractor may be appointed, potentially compromising project quality and public safety.

The work of Amandla Construction on Phase 1 of the stadium has proven satisfactory and they are well suited to complete the work on the project. They have a good working knowledge of the site and fully understand the project complexities. Amandla Construction has 9CE/6GB CIDB grading, which indicates their capability to complete a project of this nature. They have a good track record with the local community involvement. To date, there has not been any disruption of the works by local unrest. The contractor has an impeccable Occupational Health and Safety record.

Risk Of Switching Contractor

The Municipality has a responsibility to ensure that the safety of the public is guaranteed, that public funds are efficiently used, and that the facility is built in

time to best serve the public's needs. There are tangible risks associated with appointing different contractors to complete complex work on a project that should be integrated as one contract.

The national building code SANS 10160-1 distinguishes the stadium as a high-risk structure (RC3 reliability class), where failure could lead to catastrophic consequences. Thus, this structure demands special attention to quality and safety protocols throughout construction.

The specialized demands of stadium construction and the stringent requirements of SANS 10160-1 leave no room for compromise in contractor expertise or continuity. Maintaining continuity with the same contractor not only ensures technical consistency but also minimizes the risks inherent in contractor transitions.

BENEFITS OF MAINTAINING CONTRACTOR

Technical And Continuity Benefits

The project involves intricate tasks such as cast-in-situ concrete work and the precise integration of precast elements. Using the same contractor ensures consistent technical execution throughout both Phase 1 and Phase 2. Stadium construction is not comparable to standard building projects. The unique structural challenges and dynamic load requirements of a stadium demand advanced engineering practices that only a contractor already familiar with the project can deliver.

Time And Cost-Related Advantages

Significant time and cost advantages arise from retaining the current contractor. Initiating a new tender process would add at least six months to the timeline. Retaining Amandla Construction ensures immediate mobilization and avoids unnecessary delays as the contractor is already established on site. A new contractor would incur additional mobilization costs, re-establishment expenses, and risks of abortive work. Re-appointing the current contractor leverages existing resources, such as precast moulds and minimizes extra costs. Utilizing the existing precast concrete moulds will result in a further saving of approximately R 180 000.00. The fixed charged and value related P&G's will be R 342 500.00, compared to the R 457 500, of the initial tender SC2500/2024, resulting in a saving of R 115 000(excl. VAT). The total saving amount to R 295 000.00 (excl. VAT).

Quality, Durability, And Safety Benefits

Quality, durability, and safety are greatly enhanced by maintaining the same contractor. Consistent workmanship and established safety protocols are critical. Changing contractors may lead to variations in quality and compromised structural integrity, particularly given the high-risk nature of the project. Continuous work minimizes risks such as corrosion or damage from unfinished

structures, while also reducing potential safety hazards. Amandla Construction's proven safety measures and positive community engagement ensure that site security and high safety standards are maintained

6.4 Conclusion

Extending/Amending Amandla Construction's contract for the construction of Phase 2 is a strategically sound decision. The continuity in technical execution, time and cost savings, and the mitigation of integration risks are vital to the successful completion of the Hawston Stadium project. Given the high-risk classification under SANS 10160-1 and the specialized demands of stadium construction, it is critical that the contractor responsible for the initial phases remains in place. Any change in contractor at this stage would introduce unacceptable risks, jeopardize structural integrity, and potentially lead to catastrophic safety failures. For the sake of technical integrity, public safety, and fiscal responsibility, it is best to retain Amandla Construction for Phase 2.

7. Financial Implications

Source of Funding eg. Capital/MIG & Surplus funding

Unique Key	: To be confirmed
Cost Account	: To be confirmed
Item Description	: Assets Non-Current Assets
Budget Provision 2025/2026 (MIG)	: R 9 700 000.00
Budget Provision 2025/2026(Surplus)	: R 929 000.00
Total Budget Provision 2025/2026	: R 10 629 000.00
Balance Available	: R 10 629 000.00
Funds Required (*This report)	: R 9 239 622.62

8. Staff Implications

None

9. Comments from other Departments, Divisions and Administrations

Comments by Contract Administration - variation in terms of section 116(3) of the MFMA A specification meeting was held with the budget holder, and it is confirmed that contract SC2500/2024 is still active. The letter of intent duly signed by the contractor indicates that they are willing to extend the contract on the same terms and conditions, enabling Overstrand Municipality to start with the extension process. The Contract Administration office further confirms that this is the first (1st) extension to the existing contract. The successful amendment of this contract is subject to Council's consent to the proposed amendment of this contract.

All verifications in terms of the administrative requirements of the Supply Chain Management Policy have been undertaken and the Supply Chain Management Unit is satisfied that AmandlaGCF Construction CC T/A Amandla complies in all

respects. The Supply Chain Management Unit supports the proposed amendment.

Contract Administration: Hermanus, Mr. Christo Roets - (028) 313 8951

10. Annexures

- Annexure A: Addendum to the contract (Intent to amend)
- Annexure B: Published Public notice as on 14 May 2025
- Annexure C: Bill of Quantities (Phase 2)
- Annexure D: Amendment Meeting Minutes

RECOMMENDATION TO THE COUNCIL:

1. that cognisance be taken that no recommendations or representations were received from the local community by closing date of 06 June 2025; and
2. that **cognisance be taken** of the reasons for the proposed amendment of **Contract SC2500/2024 for the Construction of Stadium Phase 1; Hawston Sport Facility** for a Contract Period ending 30 June 2026, in terms of the enabling provisions of Section 116(3) (a) & (b) of the Local Government: Municipal Finance Management Act 2003 (Act 56 of 2003), and that the amendment be consented to.

RESPONSIBLE OFFICIAL : DENNIS HENDRIKS

TARGET DATE FOR IMPLEMENTATION : 1 JULY 2025



OFFICE OF THE CHIEF ENGINEER:
INFRASTRUCTURE SERVICES

Enquiries: Dennis Hendriks
Date: 07 May 2025

ADDENDUM – INTENT TO AMEND CONTRACT

The parties agree to the following intention to amend the existing contract, Tender No. SC2500/2024, with AmandlaGCF Construction CC T/A Amandla Construction for the Construction of Stadium Phase 1, Hawston Sports Facility signed between them on 10 October 2024 and 16 October 2024 and record this being done freely and willingly, without any coercion whatsoever from any one party:

The parties agree to the amendment of the contract end date, regarding the abovementioned agreement to 30 June 2026 on the same terms and conditions.

Both parties will be bound to give at least 6 months' prior written notice to terminate this Agreement or any Services to be delivered as provided for in any Service Annexure attached hereto, in the instance of an intent to terminate prior to the end date.

The supplier acknowledges that they do have the capacity to fulfil the obligations as set out in the terms and conditions.

The parties agree that the amendment of the contract is subject to the completion of a Supply Chain Management process, including completing a process as prescribed by section 116(3) of the Municipal Finance Management OR Circular 62 from National Treasury.

Thus, done and signed at Brackenfell this 9 day of May 2025 in the presence of the undersigned witnesses



WITNESSES:

- 1. 
- 2. 


 for and on behalf of AmandlaGCF Construction CC T/A Amandla Construction: NAME : Gareth Jones, Director

Thus, done and signed at Hermanus this 9th day of May 2025 in the presence of the undersigned witnesses

WITNESSES:

- 1. 
- 2. 


 for and on behalf of Overstrand Municipality: Stephen Muller,
 Chief Engineer: Infrastructure Services

ANNEXURE B



Deelnemers aan die Vryheidsdag-staptog in die Caledon-veldblommetuin. Foto: Mitzi Buys

Stap vier Vryheidsdag

Mitzi Buys

Niemand wat op 27 April 1994 in elle lange rye – meestal geduldig – gestaan en wag het om te stem, sal dié dag maklik vergeet nie. Dit was immers Suid-Afrika se eerste post-apartheid-demokratiese verkiesing waar 'n groot meerderheid van die Suid-Afrikaanse bevolking vir die eerste keer almal hul stem kon uitbring.

Sedertdien is 27 April, Vryheidsdag, 'n vakansiedag ter herdenking van dié geskiedkundige verkiesing asook 'n dag ter viering van vryheid vir alle Suid-Afrikaners.

Die Caledon-museum, in samewerking met die Caledon-biblioteek, het op 25 April ter viering van Vryheidsdag 'n staptog in die Caledon-veldblommetuin onderneem. Voor die staptog, wat deur 'n groot aantal inwoners en veral jeugdige ondersteuners is, het sers. Tembinkosi Gweyi en konst. Welisiswe Khohlakala van die Caledon-polisie kortliks met almal teenwoordig oor die betekenis van Vryheidsdag gepraat en verduidelik dat wetstoepassers daar is vir die

beskerming van demokratiese regte en vir die bevordering van eenheidsgevoel – veral onder die jeug.

Marlon Sauls, die opvoedkundige beaampte van die Caledon-museum, sê: “Die Vryheidsdag-staptog was 'n roerende huldeblyk aan die waardes wat ons demokrasie definieer, naamlik eenheid, veerkragtigheid en 'n gedeelde doelwit. Die sukses van die besondere staptog was te danke aan die deelname en ondersteuning van die gemeenskap, die Caledon-polisie, Yeboneers en lede van Caledon Home Learning.”

Sauls bedank die gemeenskap vir hul deelname en moedig almal, maar veral die jeug, aan om aan toekomstige byeenkomste wat die museum en die biblioteek aanbid, deel te neem. “Hierdie byeenkomste is nie net daar om te herdenk en te leer nie, maar om sterker bande in ons gemeenskap te smee. Laat ons aanhou om saam vorentoe te stap; met trots en met 'n strewe vir 'n verenigde en inspireerende toekoms,” sê Sauls.

Nie almal het aan die staptog deelgeneem nie, maar was daar om die dag saam te vier en hul herinneringe te deel. *Hermanus Times* het met van dié

mense gepraat en gevra wat Vryheidsdag en veral 27 April 1994 vir hulle beteken.

Stephen Wildschut het gesê: “27 April 1994 was vir my 'n besondere dag in die sin dat ek werklik kon aanvoel dat ek nou 'n vry mens is. Ek het in die apartheidsjare grootgeword en kon op dié dag vir die eerste keer in 'n verkiesing stem. Sedertdien voel ek soos 'n ware Suid-Afrikaner. Dit is gewis 'n dag wat herdenk moet word.”

Sharleen Pfeiffer sê: “Vryheidsdag beteken vir my om te kan doen wat ek nog altyd wou gedoen het. Ek onthou 27 April 1994 goed. Ek het in Bergsig in die Batana-saal gestem. Dit was iets anders om na uit te sien – om vir die eerste keer in 'n demokratiese verkiesing te kon stem.

“Jy kon stem vir wie jy wou en dit was vir my 'n pragtige vooruitsig.”

Carol Mangiagalli sê: “Ek het in die Caledon-stadsaal gestem. Ek het vir die ANC gestem en ek was heel tevrede daarmee. Vryheid is om te wees wie en wat jy wil wees, maar ook om ander mense in ag te neem. Ons is almal saam op hierdie aarde en ons moet mekaar help, ongeag die omstandighede.”

DAGBOEK / DIARY

Send events: bianca.duplessis@novusmedia.co.za
Deadline/Spertyd: Thursdays/Donnerdag 12:00.

THURSDAY 15 MAY

■ Do you own a business in Hermanus and think you know the town? Then join the **Hermanus Business Chamber** for a lively **BIZ QUIZ** where your knowledge of Hermanus, local businesses, and current events will be put to the test. It's a great opportunity to connect with fellow business owners and enjoy a relaxed evening out. Come with a team of 4 to 6. If you don't have a team you will be teamed up with other participants. There are fantastic prizes up for grabs. Tickets cost R200 each for all HBC members, non-HBC members pay R250. Your ticket includes: A burger and chips plus a glass of wine or beer. Book online at [https://www.hermanuschamber.com/event/hbc-business-quiz-night/] (https://www.hermanuschamber.com/event/hbc-business-quiz-night/)
Enquiries: Sarah at info@hermanuschamber.com or 071 673 5637.

■ **Panthera Africa Big Cat Sanctuary** outside Stanford has a **ROARING SPECIAL**, offering a 50% discount on entry fees for all educational visits to all South Africans. Panthera is open from 10:00 - 15:00 every day, except Tuesdays. Enquiries and bookings: info@pantherafrica.com or 071 182 8368.

■ Grootbos Foundation is hosting a special **LIVE ONLINE TALK** from 13:00 - 13:30 with two of its team members who live in the UK. They're working alongside Leon Kluge for this year's **RHS Chelsea Flower Show Exhibition**. They will take us behind the scenes of the fynbos floral display to share their experiences ahead of the official RHS Chelsea Flower Show opening day on 20 May 2025. The exhibition will once again be recreated by Leon and his fab team this September. Sign up for the online talk at [https://grootbosfoundation.org/3rd-thursdays/FRIDAY 16 MAY

■ **Fynbos Service Centre** in Kleinmond hosts a **SERVICES EXPO** from 10:00 - 13:00 at the NG Church Hall in 1st Avenue, Kleinmond. Twenty vendors from Kleinmond and surrounds, including medical specialists and frail care service providers as well as social activity groups will be there to showcase their services and products. Jaffies and coffee will also be sold.

SATERDAG 17 MEI

■ **Tof op en bederf jouself** met 'n vrolike **DAMES-OGGEND** vanaf 10:00 vir 10:30 by die **Pearly Beach-hengelklub**. Trek vrolike, helder of bont uitrustings aan. Jamardi Bekker, die eerste wenner van *My Kitchen Rules South Africa*, sal die gaspreeker wees. Gaste word versoek om sanitêre doekies en/of doeke vir volwassenes saam te bring wat aan ouetehuse, skole en hospices in die Overberg uitgedeel sal word. Kontak Colleen de Kock by 084 803 0008.

■ Be filled with inspiration and motivation and enjoy some light-hearted moments and live music at a delightful **BUBBLES AND BRUNCH** event from 10:00 - 12:00 at the Municipal Auditorium in Hermanus. Tickets cost R100 per person. Enquiries and bookings: hermanuslibrary@overstrand.gov.za or 028 313 8077.

■ Shop for sweet and savoury treats, hand-made and home-made goodies and much more at the **BETTY'S BAY MARKET** from 10:00 - 15:00 in the Crassula Hall. Enquiries: Shameez on 073 199 0896.

SUNDAY 18 MAY

■ The **DEO GRATIA CHAMBER CHOIR**, led by Gheta Grobler and accompanied by pianist Joanne Fresh, will perform at the **United Church Pringle Bay**. The performance starts at 16:00. Tickets cost R50 per person and are available at the door.

MONDAY 19 MAY

■ **Overberg Quilters Guild** invites everyone to their **MONTHLY GATHERING** from 09:00 - 12:00 at the De Wet Hall in Roos Street, Onrus. There will be demos, show and tell, May sewing day, tea and eats. Visitors are welcome! Enquiries: Betty 082 330 9088 or visit the Overberg Quilters Guild Facebook page.

TUESDAY 20 MAY

■ Learn more about home security, online safety and self-defence at the **HPP SAFETY EXPO** held from 10:00 - 15:00 at the Bosko Hall (Shofar) in Fairways Avenue, Hermanus Heights. There will be expert talks, live demos and practical tips on how to keep yourself and your community safe. Entry is free and the event is open to everyone. RSVP and enquiries: info@hpp.org.za or 083 267 4527.

WEDNESDAY 21 MAY

■ **Panthera Africa Big Cat Sanctuary** outside Stanford has a **ROARING SPECIAL**, offering a 50% discount on entry fees for all educational visits to all South Africans. Panthera is open from 10:00 - 15:00 every day, except Tuesdays. Enquiries and bookings: info@pantherafrica.com or 071 182 8368.

OVERSTRAND MUNICIPALITY	OVERSTRAND-MUNISIPALITEIT	UMASIPALA WASE-OVERSTRAND
<p>NOTICE IN TERMS OF SECTION 116(3) OF THE LOCAL GOVERNMENT MUNICIPAL FINANCE MANAGEMENT ACT, 2003 (ACT 56 OF 2003) FOR THE PROPOSED AMENDMENT OF THE EXISTING AGREEMENT WITH:</p> <p>1. AMANDLA GCF CONSTRUCTION CC T/A AMANDLA CONSTRUCTION FOR SC2500/2024: CONSTRUCTION OF STADIUM PHASE I, HAWSTON SPORTS FACILITY</p> <p>2. BARC DIERESORG TRUST, HERMANUS ANIMAL WELFARE SOCIETY, KLEINMOND ANIMAL WELFARE SOCIETY AND STANFORD ANIMAL WELFARE SOCIETY, RESPECTIVELY FOR SCD3599/2024: PROVISION OF ACCOMMODATION FOR IMPOUNDED CATS AND DOGS IN THE OVERSTRAND AREA.</p> <p>Notice is hereby given in terms of Section 116 (3) (a) and (b) of the Local Government Municipal Finance Management Act, 2003 (Act 56 of 2003) that it is the intention of the Overstrand Municipality to amend the existing contract with Amandla GCF Construction CC T/A Amandla Construction. The proposed amendment of the contract is to provide for the extension of the agreement for a period ending 30 June 2026.</p> <p>Notice is hereby given in terms of Section 116 (3) (a) and (b) of the Local Government Municipal Finance Management Act, 2003 (Act 56 of 2003) that it is the intention of the Overstrand Municipality to amend the existing contracts with:</p> <p>1. Amandla GCF Construction CC T/A Amandla Construction to provide for the extension of the agreement for a period ending 30 June 2026.</p> <p>2. BARC Dieresor Trust, Hermanus Animal Welfare Society, Kleinmond Animal Welfare Society and Stanford Animal Welfare Society respectively, to provide for the extension of the agreement for a period ending 30 June 2028.</p> <p>Notice is hereby given in terms of Section 21 and 21A of the Local Government Municipal Systems Act, 2000 (Act 32 of 2000) that the local community and affected parties are invited to submit comments or representations on the proposed amendments of the agreements. Such comments or representations must be submitted by not later than Friday, 06 June 2025 at 12:00.</p> <p>Comments or representations must be submitted in a sealed envelope clearly endorsed with the applicable contract number and description and deposited in Tender Box no. 7.</p> <p>All submissions must be addressed to: The Municipal Manager Tender box no 7 Overstrand Municipality Magnolia Avenue Hermanus 7200</p> <p>Persons who are physical disabled or who cannot read or write but wish to participate in the process, may come during office hours to the Municipal Offices, Magnolia Avenue, Hermanus where a staff member will assist that person to transcribe his/her comments or representations.</p>	<p>KENNISGEWING INGEVOLGE ARTIKEL 116(3) VAN DIE WET OP PLAASLIKE REGERING: MUNISIPALE FINANSIËLE BESTUUR, 2003 (WET 56 VAN 2003) VIR DIE VOORGESTELDE WYSIGING VAN DIE BESTAANDE OOREENKOMSTE MET:</p> <p>1. AMANDLA GCF CONSTRUCTION CC H/A AMANDLA CONSTRUCTION VIR SC2500/2024: KONSTRUKSIE VAN STADION FASE I, HAWSTON SPORTGRONDE</p> <p>2. BARC DIERESORGTRUST, HERMANUS DIERE-WELSYNVERENIGING, KLEINMOND DIERE-WELSYNVERENIGING EN STANFORD DIERE-WELSYN-VERENIGING, ONDERSKEIDELIK VIR SCD3599/2024: VOORSIENING VAN AKKOMMODASIE VIR GESKUTTE KATTE EN HONDE IN DIE OVERSTRAND-AREA.</p> <p>Kennis gestee hiermee ingevolge artikel 116(3) (a) en (b) van die Wet op Plaaslike Regering: Munisipale Finansiële Bestuur, 2003 (Wet 56 van 2003) dat die Overstrand Munisipaliteit van voornemens is om die bestaande ooreenkomste te wysig met:</p> <p>1. Amandla GCF Construction CC H/A Amandla Construction om voorsiening te maak vir die uitbreiding van die ooreenkoms vir 'n tydperk wat op 30 Junie 2026 eindig.</p> <p>2. BARC Dieresor Trust, Hermanus Diere-Welsynvereniging, Kleinmond Diere-Welsynvereniging en Stanford Diere-Welsynvereniging onderskeidelik, om voorsiening te maak vir die uitbreiding van die ooreenkoms vir 'n tydperk wat op 30 Junie 2028 eindig.</p> <p>Kennis word hiermee verder ingevolge Artikel 21 en 21A van die Wet op Plaaslike Regering: Munisipale Stelsels, 2000 (Wet 32 van 2000) gegee dat die plaaslike gemeenskap en geïnteresseerde partye uitgenooi word om kommentaar of vertoë oor die voorgestelde wysigings van die ooreenkomste in te dien. Sodanige kommentaar of vertoë moet teen nie later nie as Vrydag, 06 Junie 2025 om 12:00 ingedien word.</p> <p>Kommentaar of vertoë moet ingedien word in 'n verselde koert wat duidelik geëndosser is met die toepaslike kontraknommer en -beskrywing en in Tenderbus nr. 7 geplaas word.</p> <p>Alle voorleggings moet gerig word aan: Die Munisipale Bestuurder Tenderbus nr 7 Overstrand Munisipaliteit Magnoliaaan Hermanus 7200</p> <p>Persones wat fisies gestremd is of wat nie kan lees of skryf nie, maar aan die proses wil deelneem, kan gedurende kantoorure na die Munisipale Kantore in Magnoliaaan, Hermanus kom, waar 'n personeel lid die persoon sal help om sy/haar kommentaar of vertoë neer te skryf.</p>	<p>ISAZISO NGOKWECANDELO LE-116(3) LORHULUMENTE WEEDOLOPHU: UMTHETHO WOLAWULO LWEZIZIMALI KAMASIPALA, 2003 (UMTHETHO 56 KA-2003) NGESILUNGISELELO ESICETYWEYO SEZIVUMELWANO EZIKHOYO NE:</p> <p>1. I-AMANDLA GCF CONSTRUCTION CC T/A AMANDLA CONSTRUCTION YE-SC2500/2024: UKWAKHIWA KWESIGABA SOKUQALA SEBALA LEMIDLALO, IZIKO LEZEMIDLALO LASE-HAWSTON.</p> <p>2. BARC DIERESORG TRUST, HERMANUS ANIMAL WELFARE SOCIETY, KLEINMOND ANIMAL WELFARE SOCIETY AND STANFORD ANIMAL WELFARE SOCIETY, NGOKUJONGA I-SCD3599/2024: UBONETELO NENDAWO YOKUHLANGANISA NENDAWO.</p> <p>Isaziso sityanikezelwa ngokwecandelo le-116 (3) (a) kunye no-(b) kuhlulumente weNgingqi: uMithetho weLawulo lweZizimali kaMasipala, ka-2003 (uMithetho wama-56 ka-2003) ukuba yinjongo kaMasipala wase-Overstrand ukulungisa izivumelwano ezikhoyo ngokuthi:</p> <p>1. I-Amandla GCF Construction CC T/A Amandla Construction ibonelela ngokwandisa kwesivumelwano besho eliphela ngowama-30 kweyisilimela ngowama-2026.</p> <p>2. I-BARC Dieresor Trust, i-Hermanus Animal Welfare Society, i-Kleinmond Animal Welfare Society kunye neStanford Animal Welfare Society, ngokulandelelaryo, ukubonelela ngowandiso lwesivumelwano kangangexesha eliphela ngama-30 kuluni wama-2028.</p> <p>Isaziso sityanikezelwa ngokwemigqo yeCandelo lama-21 kunye nama-21A kuhlulumente weNgingqi: uMithetho weNkqubo zikaMasipala, ka-2000 (uMithetho wama-32 ka-2000) sokuba ulunye lwasekuhlaleni kunye namaqela achaphazelelayo bayamanywa ukuba banesizimelo izimvo zinkcako malunga nezilungiso ezizetyweyo ezizivumelwano. Ezo zimvo okanye iziphakamiso mazingenwazi ungadikanga uLwasihlano, we-06 Silimela 2025 ngo-12:00.</p> <p>Izimvo okanye iziphakamiso mazingenwazi kwimvulophu evaliweyo enginwazi ngokucacileyo kunye nenombolo yekhontrakthi esebenzayo kunye nenkcazo loyay ifakwe kwIbhokisi yeThenda. 7.</p> <p>Zonke izicelo kufuneka zithuywele: UMphathi kaMasipala Ibhokisi yethenda engunombolo 7 uMasipala waseOverstrand Magnolia Avenue Hermanus 7200</p> <p>Abantu abakhubazekileyo okanye abangacwaziyo ukufunda okanye ukubhalisa kodwa benqwelana ukuthatha inxaxheba kule nkqubo, banokuxela ngokucacileyo umbuzi kwi-Ofisi zikaMasipala, iMagnolia Avenue, eHermanus apho umsebenzi uyakunceda loo mntu ukuba abhale phantsi izimvo okanye izimvo zakhe.</p>

Earth & roadwork	0.00%								
Concrete works	0.00%								
Special material									
OVERSTRAND MUNICIPALITY ENGINEERING SERVICES DEPARTMENT CONTRACT NO. S1 /2025 -CONSTRUCTION OF STADIUM, HAWSTON SPORTS GROUND - BLOCK C									
Item No	Payment	Item No	Unit	Quantity	Rate	CPA factor	Adjusted rate	Adjusted amount	
	SANS 1200D								
		BILL No. 2 EARTHWORKS (PROVISIONAL) The tenderer is referred to the "Model Preambles for Trades 2017" as published by the ASAQS. SUPPLEMENTARY PREAMBLES <u>Nature of the ground</u> Descriptions of excavations shall be deemed to include all ground conditions classifiable as "earth" and where conditions of a more difficult character are indicated these are separately measured Carting away of excavated material Descriptions of carting away of excavated material shall be deemed to include loading excavated material onto trucks directly from the excavations or alternatively, from stock piles situated on the building site <u>Filling</u> Notwithstanding the reference to prescribed multiple handling in clause 1 page 6 of the Standard System of Measuring Building Work, prices for filling and backfilling shall include for all selection and any multiple handling of material <u>Testing</u> Prices for filling are to include for all necessary density and other tests Carried to Collection Bill No. 2 Earthworks							
						R			

		<p>General Any water supply pipes and other piping that may be met with and found necessary to disconnect or cut, shall be effectually stopped off or grubbed up and removed, and any new connections that may be necessary shall be made with proper fittings, to the satisfaction of the principal agent</p> <p>SITE CLEARANCE</p> <p><u>Site clearance</u></p>					
	8.2.2	1 Digging up and removing rubbish, debris, vegetation, hedges, shrubs, bush, etc and trees not exceeding 200mm girth	m2	0	-	-	-
B1	8.3.1	<p>EXCAVATIONS</p> <p><u>Excavation in earth not exceeding 2m deep</u></p>					
B1.1.2	2	Bases	m3	163	327.00	-	327.00 53 301.00
B1.1.1	3	Strip footing	m3	125	327.00	-	327.00 40 875.00
		<p>SUNDRIES</p> <p><u>Extra over all excavations for carting away</u></p>					
B1.1.3	4	Surplus material from excavations and/or stock piles on site to a dumping site to be located by the Contractor	m3	86	450.00	-	450.00 38 700.00
		<p><u>Risk of collapse of excavations</u></p>					
B1.1.4	5	Sides of trench and hole excavations not exceeding 1.5m deep	m2	527	10.00	-	10.00 5 270.00
		<p>FILLING, ETC</p> <p><u>G6 filling material in accordance with SABS 1200 DM, supplied by the contractor, compacted to 98% Mod AASHTO density</u></p>					
B1.2.1	6	Under floors	m3	21	850.00	-	850.00 17 850.00
		Carried to Collection				R	
		Bill No. 2 Earthworks					155 996.00
		-27-					

		<u>Earth filling obtained from the excavations and/or prescribed stock piles on site (compacted)</u>						
B1.2.2	7	Backfilling to trenches, holes, etc	m3	171	120.00	-	120.00	20 520.00
B1.2.3		<u>Compaction of surfaces</u>						
B1.2.4	8	Compaction of ground surface under floors etc, including scarifying for a depth of 150mm, breaking down oversize material, adding suitable material where necessary and compacting to 100% MDD	m2	428	20.00	-	20.00	8 560.00
		Carried to Collection			R			29 080.00
		Bill No. 2 Earthworks						
		-28-						

	Bill No. 2 Earthworks COLLECTION	Page No	Amount	
	Total Brought Forward from Page No.	26		155 998.00
		27		29 080.00
		28		
	Carried to Collection Bill No. 2 Earthworks -29-		R	185 076.00

	SANS 1200G	Item No	Unit	Quantity	Rate			
		BILL No. 3						
		CONCRETE, FORMWORK AND REINFORCEMENT						
		The tenderer is referred to the "Model Preambles for Trades 2017" as published by the ASAGS.						
		SUPPLEMENTARY PREAMBLES						
		<u>Formwork</u>						
		Formwork has been measured to the sides of all reinforced concrete in foundations and will be remeasured according to actual usage. However, formwork necessitated by irregularity or collapse of excavated faces will not be measured and the cost thereof shall be deemed to be included in the allowance for taking the risk of collapse of the sides of the excavations, provision for which is made in "Earthworks" All smooth formwork shall have a smooth off-shutter finish (To comply with National building regulations)						
		UNREINFORCED CONCRETE CAST AGAINST EXCAVATED SURFACES						
		<u>15MPa/19mm concrete</u>						
C	1200G 8.4							
C1.1	8.4.2	1	m3	12	2 175.00	-	2 175.00	26 100.00
		Surface blinding under footings and bases						
		REINFORCED CONCRETE CAST AGAINST EXCAVATED SURFACES						
		<u>30MPa/25mm concrete</u>						
C1.2	8.4.3	2	m3	59	2 616.00	-	2 616.00	154 344.00
		Bases						
C1.3		3	m3	27	2 616.00	-	2 616.00	70 632.00
		Strip footings						
C1.4		4	m3	21	2 616.00	-	2 616.00	54 936.00
		Surface bed						
		Carried to Collection					R	
		Bill No. 3 Concrete, formwork and reinforcement						306 012.00
		-30-						
		REINFORCED CONCRETE CAST ON IN FORMWORK						
		<u>25MPa/25mm concrete</u>						
C1.5	8.4.3	5	m3	5	2 445.00	-	2 445.00	12 225.00
		Filling to walls						
		<u>30MPa/19mm concrete</u>						
C1.6	8.4.3	6	m3	32	2 616.00	-	2 616.00	83 712.00
		Slabs, including beams and inverted beams						
C1.7		7	m3	28	3 350.00	-	3 350.00	93 800.00
		Ramps						
C1.8		8	m3	0.4	3 350.00	-	3 350.00	1 340.00
		Isolated beams						
C1.8		9	m3	1	3 350.00	-	3 350.00	3 350.00
		Tapered beams						
C1.10		10	m3	5	2 800.00	-	2 800.00	14 000.00
		Shaped seat beams						
C1.12		11	m3	2	2 800.00	-	2 800.00	5 600.00
		Wall beams						
C1.13		12	m3	7	2 800.00	-	2 800.00	19 600.00
		Wall						
C1.14		13	m3	6	2 800.00	-	2 800.00	16 800.00
		Stairs including landings, beams and inverted beams						
C1.15		14	m3	29	2 800.00	-	2 800.00	81 200.00
		Columns						
		TEST BLOCKS						
C1.16		16	No	100	165.00	-	165.00	16 500.00
		Making and testing 150 x 150 x 150mm concrete strength test cube (Provisional)						
		CONCRETE SUNDRIES						
		<u>Finishing top surfaces of concrete smooth with a power float</u>						
C1.17	8.4.4c	16	m2	320	40.00	-	40.00	12 800.00
		Surface beds, slabs, etc						
C1.18		17	m2	140	45.00	-	45.00	6 300.00
		Surface beds, slabs, etc to falls						
		Carried to Collection					R	
		Bill No. 3 Concrete, formwork and reinforcement						367 227.00
		-31-						

	8.4.4a	<u>Finishing top surfaces of concrete smooth with a wood float</u>						
C1.19	18	Surface beds, slabs, etc	m2	43.5	35.00	-	35.00	1 522.50
C1.20	19	Tops of beams, walls, etc	m2	13	100.00	-	100.00	1 300.00
C1.21	20	Sloping and splayed tops of beams, walls, etc	m2	13	100.00	-	100.00	1 300.00
	SANS 1200GB 8.2.1a	<u>ROUGH FORMWORK (DEGREE OF ACCURACY II)</u> <u>Rough formwork to sides</u>						
C1.22	21	Bases (provisional)	m2	74	450.00	-	450.00	33 300.00
C1.23	22	Trenches (provisional)	m2	62	400.00	-	400.00	24 800.00
C1.24	23	Rectangular columns in foundations (Provisional)	m2	25	600.00	-	600.00	15 000.00
	8.2.1c	<u>SMOOTH FORMWORK (DEGREE OF ACCURACY II)</u> <u>Smooth formwork to sides</u>						
C1.26	24	Rectangular columns with total height exceeding 3.5m and not exceeding 5m above bearing level	m2	61	650.00	-	650.00	39 650.00
C1.27	25	Rectangular columns with total height exceeding 6.5m and not exceeding 8m above bearing level	m2	80	680.00	-	680.00	54 400.00
C1.28	26	Walls	m2	60	640.00	-	640.00	38 400.00
C1.29	28	Inverted beams above concrete	m2	29	700.00	-	700.00	20 300.00
C1.30	29	Inner face of raking balustrade walls stepped over treads and risers of stairs	m2	10	935.00	-	935.00	9 350.00
C1.31	30	Outer face of raking balustrade walls	m2	18	685.00	-	685.00	12 330.00
C1.32	31	Sloping sides of tapered beam 275mm high extreme	m	18	250.00	-	250.00	4 500.00
		Carried to Collection				R		
		Bill No. 3 Concrete, formwork and reinforcement						272 152.50
		-32-						

C1.33		32	Sloping and stepped sides of raking beam 980mm high extreme	m	80	700.00	-	700.00	42 000.00
C1.34		33	Edges, risers, ends and reveals not exceeding 300mm high or wide	m	282	250.00	-	260.00	73 000.00
C1.35		34	Sloping and stepped outer edges of stairs not exceeding 300mm high extreme	m	5	330.00	-	330.00	1 650.00
			<u>Smooth formwork to circular and partly circular columns</u>						
C1.36		35	300mm Diameter column 1350mm high	No	2	1 500.00	-	1 500.00	3 000.00
C1.37		36	300mm Diameter column 1830mm high	No	2	1 500.00	-	1 500.00	3 000.00
C1.38		37	300mm Diameter column 2330mm high	No	2	1 500.00	-	1 500.00	3 000.00
C1.39		38	300mm Diameter column 2820mm high	No	2	1 500.00	-	1 500.00	3 000.00
C1.40		39	300mm Diameter column 3320mm high	No	2	3 000.00	-	3 000.00	6 000.00
C1.41		40	300mm Diameter column 3800mm high	No	2	3 000.00	-	3 000.00	6 000.00
C1.42		41	700mm Diameter column 2955mm high	No	5	4 000.00	-	4 000.00	20 000.00
			<u>Smooth formwork to soffits</u>						
C1.43		42	Slabs propped up not exceeding 3.5m high	m2	53	600.00	-	600.00	31 800.00
C1.44		43	Slabs with sloping soffits	m2	130	1 180.00	-	1 180.00	153 400.00
C1.45		44	Landings	m2	51	1 180.00	-	1 180.00	60 180.00
C1.46		45	Beams propped up not exceeding 3.5m high	m2	5	1 115.00	-	1 115.00	5 575.00
C1.47		46	Beams with sloping soffits propped up not exceeding 3.5m high	m2	14	1 115.00	-	1 115.00	15 610.00
C1.48		47	Sloping isolated beams propped up exceeding 3.5m and not exceeding 6m high	m2	15	1 115.00	-	1 115.00	16 725.00
C1.49		48	Stairs with sloping soffits	m2	15	1 115.00	-	1 115.00	16 725.00
			Carried to Collection Bill No. 3 Concrete, formwork and reinforcement -33-				R		460 665.00
			<u>Smooth formwork to sides and soffits</u>						
C1.50		49	Beams propped up exceeding 1.5m and not exceeding 3.5m high	m2	79	955.00	-	955.00	75 445.00
C1.51		50	Beams propped up exceeding 3.5m and not exceeding 6m high	m2	17	1 030.00	-	1 030.00	17 510.00
C1.52		51	Beams propped up exceeding 6.5m and not exceeding 8m high	m2	2	1 130.00	-	1 130.00	2 260.00
			<u>Formwork (back shuttering) to steeply sloping (approximately 23 degrees from the horizontal) top surfaces</u>						
C1.53		52	Beams, walls, etc not exceeding 300mm wide	m	9	300.00	-	300.00	2 700.00
	8.2.3		<u>Boxing in smooth formwork to form</u>						
C1.56		53	20 x 20mm Chamfers along top or bottom edges	m	620	72.00	-	72.00	44 640.00
			<u>MOVEMENT JOINTS ETC</u>						
			<u>Two layers of "ABE Malthoid" in slip joints between horizontal concrete and brick surfaces</u>						
C1.56		55	Not exceeding 300mm wide	m	11	330.00	-	330.00	3 630.00
			<u>Saw cut joints</u>						
C1.57	8.2.8	56	6 x 30mm Saw cut joints in top of concrete	m	55	61.00	-	61.00	3 355.00
			<u>Vertical construction joints through concrete including bond breaker (two coats flintcote or equally approved) to one face and 10 x 10mm sealant (refer construction joint detail)</u>						
C1.58		57	Surface beds not exceeding 300mm thick	m	6	330.00	-	330.00	1 980.00
			Carried to Collection Bill No. 3 Concrete, formwork and reinforcement -34-				R		151 520.00

REINFORCEMENT								
	8.2.4a		Reinforcement allowances					
C1.80		58	Columns	t	7.18	18 500.00	- 18 500.00	132 830.00
C1.81		59	Beams	t	8.43	18 500.00	- 18 500.00	155 955.00
C1.82		60	Bases	t	7.04	18 500.00	- 18 500.00	130 240.00
C1.83		61	Strip footing	t	25.04	18 500.00	- 18 500.00	463 240.00
C1.84		62	Walls	t	0.83	18 500.00	- 18 500.00	15 355.00
C1.85		63	Slabs	t	5.93	18 500.00	- 18 500.00	109 705.00
C1.86		64	Staircases	t	0.84	18 500.00	- 18 500.00	15 540.00
	8.2.4c		Fabric reinforcement					
C1.87		65	Type 183 fabric reinforcement in concrete surface beds, slabs, etc	m2	206	60.00	- 60.00	12 360.00
C1.89		66	Type 395 fabric reinforcement in concrete surface beds, slabs, etc	m2	180	110.00	- 110.00	19 800.00
			Carried to Collection			R		1 055 025.00
			Bill No. 3 Concrete, formwork and reinforcement					
			-35-					

		Bill No. 3 Concrete, formwork and reinforcement COLLECTION	Page No	Amount			
		Total Brought Forward from Page No.	30			308 012.00	
			31			367 227.00	
			32			272 152.50	
			33			460 665.00	
			34			151 520.00	
			35			1 055 025.00	
		Carried to Summary Bill No. 3 Concrete, formwork and reinforcement -36-			R	2 612 601.50	
		Item No	Unit	Quantity	Rate		
SANS 1200GE		Bill No. 4 PRECAST CONCRETE The tenderer is referred to the "Model Preambles for Trades 2008" as published by the ASAQS. SUPPLEMENTARY PREAMBLES <u>Sizes</u> Blocks, sills, etc measured linear shall be made in suitable lengths. Large size setting out drawings shall be prepared where necessary and submitted to the principal agent for approval before moulds are made <u>General</u> Where kerbstones, blocks, etc are laid in ground descriptions shall be deemed to include necessary excavation, filling in and ramming					
	8.2.1						
C1.70	8.2.2	1	No	29	16 735.51	- 16 735.51 465 329.79	
C1.71	8.2.2	2	No	24	16 615.87	- 16 615.87 398 780.88	
C1.72	8.2.2	5	No	90	1 750.00	- 1 750.00 157 500.00	
		Carried to Collection Bill No. 4 Precast concrete -37-				R	1 041 610.67

D1.18	17	<u>Galvanized hoop iron cramps, ties, etc</u>	No	399	44.00	44.00	17 556.00
		32 x 1.6mm Wall tie 600mm long with one end shot pinned to concrete and other end built into brickwork					17 556.00
		Carried to Collection Bill No. 5 Masonry -40-			R		
		Bill No. 5 Masonry <u>COLLECTION</u>	Page		Amount		
		Total Brought Forward from Page No.	No				169 849.50
			38				719 564.71
			39				17 556.00
			40				
		Carried to Collection Bill No. 5 Masonry			R		906 970.21

OVERSTRAND MUNICIPALITY				
ENGINEERING SERVICES DEPARTMENT				
CONTRACT NO. SC		/2025		
CONSTRUCTION OF STADIUM, HAWSTON SPORTS GROUND - PHASE 2				
FINAL SUMMARY				
Bill No			Page No	Amount
1	Preliminaries and general		25	2 493 000.00
2	Preliminaries and general (Fixed costs)			200 000.00
2	Earthworks		29	185 076.00
3	Concrete, formwork and reinforcement		36	2 612 601.50
4	Precast concrete		37	1 041 610.67
5	Masonry		41	906 970.21
6	Provisional sums for building works not included in the tender rates			960 398.54
	Sub Total			8 399 656.92
CONTINGENCY SUM				
	Add the contingency Amount of 10% for unforeseen works			839 965.69
	Total including contingencies			9 239 622.61
	ADD: Value added tax (15%)			1 385 943.39
	BERGSTAN SA	Carried to Form of Tender		10 625 566.01

ANNEXURE D Overstrand Municipality

pg. 1 of 4

**AMENDMENT MEETING FOR CONTRACT
SC2500/2024: CONSTRUCTION OF STADIUM PHASE 1, HAWSTON SPORTS FACILITY**

ATTENDANCE REGISTER AND UNDERTAKING OF CONFIDENTIALITY AND IMPARTIALITY

Date: 06 May 2025

I, the undersigned, hereby declare:

- that all information, documentation and decisions regarding any matter before the committee are confidential and undertake not to make known anything in this regard
- that I will treat all providers and potential providers equitably and will not purposefully favour or prejudice anybody
- that I will make known details of any private or business interest which I, or any close family member, partner or associate may have in any proposed procurement or disposal process of, or in any award or contract and that I will immediately withdraw from participating in any manner whatsoever

NAME	DEPARTMENT / SECTION MUNICIPALITY	SIGNATURE
C ROETS	SCM: MANAGER: CONTRACT ADMINISTRATION	
N LIEBENBERG	SCM: PRINCIPAL CLERK: CONTRACT ADMINISTRATION	
D HENDRIKS	PRINCIPAL ENGINEER: PROJECT MANAGEMENT UNIT	
C FARO	PRINCIPAL TECHNICIAN	

****NOTE:** It should be noted that Ms. C Faro joined Mr. D Hendriks in his office for the duration of the meeting.



SC NUMBER:	SC2500/2024
BIN NUMBER:	

MINUTES OF AMENDMENT MEETING HELD IN THE SCM UNIT

DATE OF MEETING	06 May 2025	NEW SC NUMBER	SC2500A/2024
------------------------	-------------	----------------------	--------------

TITLE:	
	CONSTRUCTION OF STADIUM PHASE 1, HAWSTON SPORTS FACILITY

RESPONSIBLE OFFICIAL	DENNIS HENDRIKS	TEL. NO:	028 313 5059
CONTACT PERSON	DENNIS HENDRIKS	TEL. NO:	028 313 5059

1. SCM PROCESS TO BE FOLLOWED							
	CIRCULAR 62		SECTION 116(3)	X	SECTION 33		
	CIDB CONTRACT PERIOD EXTENSION						
2. CONTRACT CLASSIFICATION							
	SET VALUE		TARRIFS / RATES	X	AS AND WHEN		
3. MOTIVATION FOR AMENDMENT (COMPULSORY TO PROVIDE)							
AS PER ATTACHED MOTIVATION							
4. Amendment increase (National Treasury Circular 62 threshold = 15 or 20%)							
	TOTAL VALUE OF ORIGINAL CONTRACT		AMENDMENT/EXTENSION VALUE (R)				
	ORIGINAL CONTRACT AWARD DATE		AMENDMENT/EXTENSION VALUE (%)				
5. POINTS	80/20	90/10		RECURRING	YES	NO	

6. ADVERTISEMENT			
DATE TO BE ADVERTISED	14 MAY 2025	CLOSING DATE	06 JUNE 2025
CLOSING TIME	12H00	BIN/TENDER BOX NUMBER	# 7

7. ADVERTISE IN THE FOLLOWING MEDIA:								
NAME	ADV.	SENT	NAME	ADV.	SENT	NAME	ADV.	SENT
Overstrand Website	X		Notice Boards			Purchasing Department		
Hermanus Times	X		Gansbaai Courant			Overstrand Herald		
Cape Times			Die Burger			CIDB Website		
The Village News						e-Tender		
DOCUMENT TO WEBSITE ADMIN (name of official)			N LIEBENBERG			Date to be Sent	14 May 2025	



SC NUMBER:

SC2500/2024

8. CHECKLIST FOR PROVISIONAL PROPOSED MEETING DATES AND DOCUMENTATION REQUIRED FOR EXTENSION				
BID EVALUATION COMMITTEE SECT 116 (3) SECT 33 CIRC 62	09 JUNE 2025	BID ADJUDICATION COMMITTEE SECT 116 (3) SECT 33 CIRC 62	13 JUNE 2025	
CIDB/PROJECT MOTIVATION FROM CONSULTANT / REASONS FOR PROJECT NOT COMPLETED		CIDB/PROJECT MOTIVATION & REQUEST FROM CONTRACT OWNER		
CIDB/PROJECT INTENT TO AMEND ON SAME TERMS & CONDITIONS		INTENT TO AMEND REQUIRED: CIRCULAR 62 SECT. 116 (3)	09 MAY 2025	
INFORMATION STATEMENT INCLUDING FINANCIAL IMPACT		MOTIVATION FOR SEC 116 (3) & NT CIRCULAR 62 PROCESS	16 APRIL 2025 Received	
LETTER FROM MM FOR SECTION 33		DRAFT CONTRACT / SIGNED CONTRACT FOR SECTION 33		
SCM COMPLIANCE	02 JUNE 2025	EVALUATION REPORT	03 JUNE 2025	
E-MAIL TO COGTA, PT ETC		COUNCIL MEETING DATE SECT 116 (3) SECT 33	JULY 2025	
BUDGET PROVISION VERIFICATION FROM BUDGET OFFICE	09 MAY 2025	DEMAND MANAGEMENT PLAN APPROVAL	TO BE CONFIRMED	

NOTES:

MANAGER: LOGISTICS & CONTRACT MANAGEMENT SUPPORTED

INITIALS & SURNAME

C ROETS

DATE

SIGNATURE

DEPUTY DIR: FINANCE & SCM APPROVAL

INITIALS & SURNAME

C LE ROUX

DATE

SIGNATURE

CHIEFF ENGINEER: INFRASTRUCTURE SERVICES

INITIALS & SURNAME

S MÜLLER

DATE

SIGNATURE

Tuesday, 06 May 2025 08:56 - 09:14

[Attendance](#)
[Engagement](#)

3

Attended

08:56 - 09:14

Start and end time

18m 26s

Meeting duration

16m 59s

Average attendance time

Participants

Name	First join	Last leave	In-meeting duration	Role	Engagement
 N Liebenberg nliebenberg@overstrand.gov.za	08:56	09:14	18m 23s	Organiser	
 Christo Roets croets@overstrand.gov.za	08:56	09:14	18m 11s	Presenter	
 Dennis Hendriks dhendriks@overstrand.gov.za	09:00	09:14	14m 24s	Presenter	